

DAKAMARRI (JOINT VENTURE)- VIZIANAGARAM

Name of the Project Developer	:	M/s Vensor Constructions Co Ltd, Hyd
Date of agreement	:	19.03.2008
Date of completion	:	Not yet completed
Commercial operation Date	:	31.07.2015
Estimated cost	:	Rs 9790.00 Lakhs Approximately
Total plinth area / cents	:	Ac 97.89 cts (VUDA Share 81.04%)
Type of Project	:	Sale Plots (Joint Venture)

Contd...

DAKAMARRI (JOINT VENTURE)- VIZIANAGARAM

Stage of work : Work In Progress

- Phase-I: Ac.40:

Formation of gravel road is completed by 80 %. The rest of the 20 % will be completed by 15-5-2015 APEPDCL officials inspected the site for shifting of poles and estimate charges are to be received from them towards the shifting charges. Works related to construction of drains and culverts to be commenced from 1.5.2015 and will be completed by 31.7.2015.

- Phase-I: Ac.57.89:

All works in all respects will be completed by 31.3.2016

Court cases (if any) : Nil

Contd...

DAKAMARRI (JOINT VENTURE)- VIZIANAGARAM

Details of Outstanding Dues

Rs.in Lakhs

Head of Account	Demand	Collection	Balance Due
Dakamarri	9790.00 Approximately	16.54	9773.46